

Shipper's (vendor's, exporter's) check list for flowerbulb shipment in reefer containers

reefer container no. (e.g. MWCU 675342[9])	
ATO certified	<input type="checkbox"/> yes, <input type="checkbox"/> no
CONTAINER INSPECTION	
4 drain holes clean and open	<input type="checkbox"/> yes
visible defects in container inner or outer walls	<input type="checkbox"/> yes, <input type="checkbox"/> no
visible defects at T-bars or bulkhead bottom plate	<input type="checkbox"/> yes, <input type="checkbox"/> no
visible defects of rubber door gasket	<input type="checkbox"/> yes, <input type="checkbox"/> no
container clean internally	<input type="checkbox"/> yes
container precooling okay	<input type="checkbox"/> yes, <input type="checkbox"/> no, <input type="checkbox"/> not applicable
REEFER UNIT SETTINGS	
temperature setpoint	
unit of temperature setting	<input type="checkbox"/> °C, <input type="checkbox"/> °F
fresh air vent setting	m ³ /h
defrost interval	<input type="checkbox"/> off, <input type="checkbox"/> auto, hours
relative humidity setpoint	<input type="checkbox"/> off, %
fan speed	<input type="checkbox"/> hi(gh), <input type="checkbox"/> alt(ernating), <input type="checkbox"/> lo(w)
bulb mode	<input type="checkbox"/> on, <input type="checkbox"/> off
defrost termination temp. (N.A. if bulb mode off)	°C, <input type="checkbox"/> N.A. (not applicable)
CARGO ISSUES	
cargo stowed below load line	<input type="checkbox"/> yes
filler/dunnage in center channel or chimneys	<input type="checkbox"/> yes, <input type="checkbox"/> no
cargo stowed beyond T-section floor	<input type="checkbox"/> no
T-bars occupied entirely	<input type="checkbox"/> yes
no. of mobile temp. recorders placed	
mobile temp. recorders started	<input type="checkbox"/> yes
ident. number of door seal applied	
ACCOUNT	
checked by (person's name)	
date	
place	